

Ravima Developers

GSTIN no.: 27AASFR5116L1ZN

State : Maharashtra State Code: 27

RA Bill No.: 1

Highrise

Name of Project : THE WORK CLUB

Name of Contractor : SAGAR SKYSCRAPERS LLP

Executed By : SAGAR SKYSCRAPERS LLP

Work Order No. : 38

Voucher No :

Date of Bill : 07/02/2020

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	RCC WORK RCC WORK FOR RETAINING WALL B TYPE WALL SAC :	Sq.Ft	6,651.01	150.00		1,530.18	1,530.18	0.00	229,527.00	229,527.00	23.01
2	RCC WORK RCC WORK FOR RETAINING WALL B TYPE WALL SAC :	Sq.Ft	6,651.01	150.00		310.34	310.34	0.00	46,551.00	46,551.00	4.67
3	RCC WORK RCC WORK FOR RETAINING WALL A TYPE WALL SAC :	Sq.Ft	2,649.32	150.00		1,188.54	1,188.54	0.00	178,281.00	178,281.00	44.86
4	RCC WORK RCC WORK FOR RETAINING WALL J TYPE WALL SAC :	Sq.Ft	2,133.25	150.00		1,015.70	1,015.70	0.00	152,355.00	152,355.00	47.61
5	RCC WORK RCC WORK FOR RETAINING WALL B TYPE WALL SAC :	Sq.Ft	6,651.01	150.00		1,530.13	1,530.13	0.00	229,519.50	229,519.50	23.01
A TOTAL AMOUNT OF WORK DONE								0.00	836,233.50	836,233.50	

B	ADJUST FOR BASIC MATERIAL RATE VARIATION (+)								0.00
C	ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)								0.00
D	ADJUST CREDITS (-)								
E	ADJUST DEBITS (-)								
	Previous Amount:		Current Amount:			Cumulative Amount:			
F	TAXES (+)								
	VAT								0.00
	SERVICE TAX								0.00
	GST								150,522.08
	GST Details:								
	Total GST For Provider		Total GST For Receiver			Total GST			
	Total CGST	75,261.04	Total CGST	0.00		Total CGST	75,261.05		
	Total SGST	75,261.04	Total SGST	0.00		Total SGST	75,261.05		
	Total IGST	0.00	Total IGST	0.00		Total IGST	0.00		
	Total	150,522.08		0.00			150,522.09		
G	ADVANCE RECOVERY (-)								
	Uptodate Advance Amount:		Uptodate Advance Recovery:			Balance Amount:			
H	OTHERS (+)								0.00
I	RETENTION (-)								41,812.00
J	TOTAL AMOUNT								944,944.00
K	T.D.S AMOUNT								0.00
J	WCT TDS AMOUNT								0.00
L	AMOUNT PAYABLE								944,944.00

	Wo Total Amt	Total RAbill Amt	Total Ret Amt		
		836,234.00	41,812.00		
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director