

RAVIMA VENTURES

GSTIN no.:

State : State Code:

RA Bill No.: 3

Highrise

Name of Project : NEWTON HOMES

Name of Contractor : Nirvighna Waterproofing Company

Executed By : Nirvighna Waterproofing Company

Work Order No. : 26

Voucher No :

Date of Bill : 05/01/2021

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	A bldg 5th Floor Brick bat WP (Basecoat + Finish coat) - Sq. Lab for 2.5 BHK WP SAC :	Nos	2.00	23,000.00		0.80	0.80	0.00	18,400.00	18,400.00	40.00
2	A bldg 5th Floor Brick bat WP (Basecoat + Finish coat) - Sq. Lab for 2 BHK WP SAC :	Nos	1.00	13,000.00		0.40	0.40	0.00	5,200.00	5,200.00	40.00
3	A bldg 6th Floor Brick bat WP (Basecoat + Finish coat) - Sq. Lab for 2.5 BHK WP SAC :	Nos	2.00	23,000.00		0.80	0.80	0.00	18,400.00	18,400.00	40.00
4	A bldg 6th Floor Brick bat WP (Basecoat + Finish coat) - Sq. Lab for 2 BHK WP SAC :	Nos	2.00	13,000.00		0.80	0.80	0.00	10,400.00	10,400.00	40.00
5	A bldg 7th Floor Brick bat WP (Basecoat + Finish coat) - Sq. Lab for 2.5 BHK WP SAC :	Nos	2.00	23,000.00		0.40	0.40	0.00	9,200.00	9,200.00	20.00

6	A bldg 7th Floor Brick bat WP (Basecoat + Finish coat) - Sq. Lab for 2.5 BHK WP SAC :	Nos	2.00	23,000.00		0.40	0.40	0.00	9,200.00	9,200.00	20.00
7	A bldg 7th Floor Brick bat WP (Basecoat + Finish coat) - Sq. Lab for 2 BHK WP SAC :	Nos	1.00	13,000.00		0.40	0.40	0.00	5,200.00	5,200.00	40.00
8	A bldg 8th Floor Brick bat WP (Basecoat + Finish coat) - Sq. Lab for 2.5 BHK WP SAC :	Nos	2.00	23,000.00		0.80	0.80	0.00	18,400.00	18,400.00	40.00
9	A bldg 8th Floor Brick bat WP (Basecoat + Finish coat) - Sq. Lab for 2 BHK WP SAC :	Nos	1.00	13,000.00		0.40	0.40	0.00	5,200.00	5,200.00	40.00
A TOTAL AMOUNT OF WORK DONE								0.00	99,600.00	99,600.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:			Current Amount:			Cumulative Amount					
F TAXES (+)											
VAT									0.00		
SERVICE TAX									0.00		
GST									0.00		
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		0.00		0.00	
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					0.00
I RETENTION (-)					9,960.00
J TOTAL AMOUNT					89,640.00
K T.D.S AMOUNT					0.00
J WCT TDS AMOUNT					0.00
L AMOUNT PAYABLE					89,640.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		252,800.00		25,280.00	
Prepared By					
Manager - Billing		GM- Operations		Manager - Accounts	
				President	
				Director	