

RAVIMA VENTURES

GSTIN no.:

State : State Code:

RA Bill No.: 1

Highrise

Name of Project : NEWTON HOMES

Name of Contractor : Nirvighna Waterproofing Company

Executed By : Nirvighna Waterproofing Company

Work Order No. : 38

Voucher No :

Date of Bill : 06/08/2021

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	B bldg 3rd Floor Brick bat WP (Base coat + Finish coat) - Sq Lab for 2 BHK WP SAC :	Nos	4.00 301,302,303,304	13,000.00		1.60	1.60	0.00	20,800.00	20,800.00	40.00
2	B bldg 4th Floor Brick bat WP (Base coat + Finish coat) - Sq Lab for 2 BHK WP SAC :	Nos	4.00 401,402,403,404	13,000.00		1.60	1.60	0.00	20,800.00	20,800.00	40.00
3	B bldg 5th Floor Brick bat WP (Base coat + Finish coat) - Sq Lab for 2 BHK WP SAC :	Nos	4.00 501,502,503,504	13,000.00		1.60	1.60	0.00	20,800.00	20,800.00	40.00
4	B bldg 6th Floor Brick bat WP (Base coat + Finish coat) - Sq Lab for 2 BHK WP SAC :	Nos	4.00 601,602,603,604	13,000.00		1.60	1.60	0.00	20,800.00	20,800.00	40.00
5	B bldg 7th Floor Brick bat WP (Base coat + Finish coat) - Sq Lab for 2 BHK WP SAC :	Nos	2.00 701,704	13,000.00		0.80	0.80	0.00	10,400.00	10,400.00	40.00
A TOTAL AMOUNT OF WORK DONE								0.00	93,600.00	93,600.00	

B	ADJUST FOR BASIC MATERIAL RATE VARIATION (+)					0.00
C	ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)					0.00
D	ADJUST CREDITS (-)					
E	ADJUST DEBITS (-)					
	Previous Amount:	Current Amount:		Cumulative Amount:		
F	TAXES (+)					
	VAT					0.00
	SERVICE TAX					0.00
	GST					0.00
	GST Details:					
	Total GST For Provider		Total GST For Receiver		Total GST	
	Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
	Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
	Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
	Total	0.00		0.00		0.00
G	ADVANCE RECOVERY (-)					
	Uptodate Advance Amount:	Uptodate Advance Recovery:		Balance Amount:		
H	OTHERS (+)					0.00
I	RETENTION (-)					9,360.00
J	TOTAL AMOUNT					84,240.00
K	T.D.S AMOUNT					0.00
J	WCT TDS AMOUNT					0.00
L	AMOUNT PAYABLE					84,240.00

