

RAVIMA VENTURES

GSTIN no.:

State : State Code:

RA Bill No.: 2

Highrise

Name of Project : NEWTON HOMES

Name of Contractor : Nirvighna Waterproofing Company

Executed By : Nirvighna Waterproofing Company

Work Order No. : 38

Voucher No :

Date of Bill : 06/08/2021

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	B bldg 10th floor Brick bat WP (Base coat + Finish coat) - S Lab for 2 BHK WP SAC :	Nos	4.00 001,1002,1003,1004	13,000.00		1.60	1.60	0.00	20,800.00	20,800.00	40.00
2	B bldg 8th Floor Brick bat WP (Base coat + Finish coat) - Sq Lab for 2 BHK WP SAC :	Nos	2.00 \$01,804	13,000.00		0.80	0.80	0.00	10,400.00	10,400.00	40.00
3	B bldg 9th Floor Brick bat WP (Base coat + Finish coat) - Sq Lab for 2 BHK WP SAC :	Nos	4.00 901,902,903,904	13,000.00		1.60	1.60	0.00	20,800.00	20,800.00	40.00
A TOTAL AMOUNT OF WORK DONE								0.00	52,000.00	52,000.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)					0.00						
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)					0.00						
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:		Cumulative Amount:							

F	TAXES (+)				
	VAT				0.00
	SERVICE TAX				0.00
	GST				0.00
	GST Details:				
	Total GST For Provider		Total GST For Receiver		Total GST
	Total CGST	0.00	Total CGST	0.00	Total CGST 0.00
	Total SGST	0.00	Total SGST	0.00	Total SGST 0.00
	Total IGST	0.00	Total IGST	0.00	Total IGST 0.00
	Total	0.00		0.00	0.00
G	ADVANCE RECOVERY (-)				
	Uptodate Advance Amount:	Uptodate Advance Recovery:	Balance Amount:		
H	OTHERS (+)				0.00
I	RETENTION (-)				5,200.00
J	TOTAL AMOUNT				46,800.00
K	T.D.S AMOUNT				0.00
J	WCT TDS AMOUNT				0.00
L	AMOUNT PAYABLE				46,800.00
	Wo Total Amt	Total RAbill Amt	Total Ret Amt		
		145,600.00	14,560.00		
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director