

RAVIMA DEVELOPERS

GSTIN no.:

State : State Code:

RA Bill No.: 2

Highrise

Name of Project : THE WORK CLUB

Name of Contractor : KASHINATH CONSTRUCTION

Executed By : KASHINATH CONSTRUCTION

Work Order No. : 196

Voucher No :

Date of Bill : 10/08/2021

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	TRANSFORMER ROOM TRANSFORMER ROOM SLAB RCC WORK DABBALE HIGHT SLAB WORK 50% AREA SAC :	Sq.Ft	429.03	230.00		429.03	429.03	0.00	98,676.90	98,676.90	100.00
2	TRANSFORMER ROOM TRANSFORMER ROOM SLAB RCC WORK SLAB WORK PLINTH 50% AREA SAC :	Sq.Ft	178.42	230.00		178.42	178.42	0.00	41,036.60	41,036.60	100.00
A TOTAL AMOUNT OF WORK DONE								0.00	139,713.50	139,713.50	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:		Cumulative Amount:							

F	TAXES (+)					
	VAT				0.00	
	SERVICE TAX				0.00	
	GST				25,148.42	
	GST Details:					
	Total GST For Provider		Total GST For Receiver		Total GST	
	Total CGST	12,574.21	Total CGST	0.00	Total CGST	12,574.21
	Total SGST	12,574.21	Total SGST	0.00	Total SGST	12,574.21
	Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
	Total		25,148.42		0.00	
					25,148.42	
G	ADVANCE RECOVERY (-)					
	Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H	OTHERS (+)					
	0.00					
I	RETENTION (-)					
	0.00					
J	TOTAL AMOUNT					
	164,862.00					
K	T.D.S AMOUNT					
	0.00					
J	WCT TDS AMOUNT					
	0.00					
L	AMOUNT PAYABLE					
	164,862.00					
	Wo Total Amt	Total RAbill Amt	Total Ret Amt			
		152,226.00	0.00			
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director	