

RAVIMA VENTURES

GSTIN no.:

State : State Code:

RA Bill No.: 1

Highrise

Name of Project : NEWTON HOMES

Name of Contractor : SHERKHAN JAMSHER KHAN

Executed By : SHERKHAN JAMSHER KHAN

Work Order No. : 223

Voucher No :

Date of Bill : 19/10/2021

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	Twelfth Floor AAC BLOCK MASONARY - Cu.Mtrs Lab For External Plaster SAC :	Sq.Ft	4,674.00	36.00		3,750.00	3,750.00	0.00	135,000.00	135,000.00	80.23
2	Twelfth Floor AAC BLOCK MASONARY - Cu.Mtrs Lab For Internal Plaster SAC :	Sq.Ft	4,674.00	20.00		3,750.00	3,750.00	0.00	75,000.00	75,000.00	80.23
3	Twelfth Floor AAC BLOCK MASONARY - Cu.Mtrs Lab For AAC Block Work SAC :	Sq.Ft	4,674.00	19.00		3,750.00	3,750.00	0.00	71,250.00	71,250.00	80.23
A TOTAL AMOUNT OF WORK DONE								0.00	281,250.00	281,250.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount: Current Amount: Cumulative Amount:											

F	TAXES (+)				
	VAT				0.00
	SERVICE TAX				0.00
	GST				50,625.00
	GST Details:				
	Total GST For Provider		Total GST For Receiver		Total GST
	Total CGST	25,312.50	Total CGST	0.00	Total CGST 25,312.50
	Total SGST	25,312.50	Total SGST	0.00	Total SGST 25,312.50
	Total IGST	0.00	Total IGST	0.00	Total IGST 0.00
	Total	50,625.00		0.00	50,625.00
G	ADVANCE RECOVERY (-)				
	Uptodate Advance Amount:	Uptodate Advance Recovery:		Balance Amount:	
H	OTHERS (+)				
					0.00
I	RETENTION (-)				
					14,062.50
J	TOTAL AMOUNT				
					317,813.00
K	T.D.S AMOUNT				
					0.00
J	WCT TDS AMOUNT				
					0.00
L	AMOUNT PAYABLE				
					317,813.00
	Wo Total Amt	Total RAbill Amt	Total Ret Amt		
		281,250.00	14,062.50		
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director