

RAVIMA VENTURES

GSTIN no.:

State : State Code:

RA Bill No.: 3

Highrise

Name of Project : NEWTON HOMES

Name of Contractor : SHAYRI DEVI

Executed By : SHAYRI DEVI

Work Order No. : 36

Voucher No :

Date of Bill : 25/03/2022

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	Flooring, Dado & Granite work - L Lab. For Champer edge polish SAC :	R.Ft	5,000.00	18.00	3,021.04	180.44	3,201.48	54,378.72	3,247.92	57,626.64	64.03
2	Flooring, Dado & Granite work - L Lab. For Kitchen otta with 2' height tile dado SAC :	R.Ft	1,700.00	550.00	316.53	15.00	331.53	174,091.50	8,250.00	182,341.50	19.50
3	Flooring, Dado & Granite work - L Lab. For Granite Sill patti (Single) SAC :	R.Ft	2,800.00	40.00	2,482.85	188.30	2,671.15	99,314.00	7,532.00	106,846.00	95.40
4	Flooring, Dado & Granite work - L Lab. For 1' x 1' or 2' x 2' Ceramic Skirting SAC :	R.Ft	8,000.00	17.00	1,791.75	196.68	1,988.43	30,459.68	3,343.56	33,803.24	24.86
5	Flooring, Dado & Granite work - L Lab. For 1' x 1' / 16" x 16" Ceramic Flooring SAC :	Sq.Ft	7,900.00	19.00	7,016.94	799.17	7,816.11	133,321.86	15,184.15	148,506.01	98.94
6	Flooring, Dado & Granite work - L Lab. For 2' x 1' Ceramic dado	Sq.Ft	15,000.00	21.00	11,572.23	762.98	12,335.21	243,016.83	16,022.48	259,039.31	82.23

	SAC :										
7	Flooring, Dado & Granite work - L Lab. For 2' x 2' Vitrified Skirting SAC :	R.Ft	15,000.00	18.00	6,718.48	593.77	7,312.24	120,932.61	10,687.79	131,620.40	48.75
8	Flooring, Dado & Granite work - L Lab. For 2' x 2' Vitrified Flooring SAC :	Sq.Ft	30,000.00	19.00	24,646.92	2,149.66	26,796.58	468,291.54	40,843.56	509,135.10	89.32
A TOTAL AMOUNT OF WORK DONE								1,323,806.73	105,111.46	1,428,918.19	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:			Current Amount:			Cumulative Amount:					
F TAXES (+)											
VAT									0.00		
SERVICE TAX									0.00		
GST									0.00		
GST Details:											
Total GST For Provider				Total GST For Receiver				Total GST			
Total CGST				Total CGST				Total CGST			
Total SGST				Total SGST				Total SGST			
Total IGST				Total IGST				Total IGST			
Total											
G ADVANCE RECOVERY (-)											
Uptodate Advance Amount:			Uptodate Advance Recovery:			Balance Amount:					

H	OTHERS (+)				0.00
I	RETENTION (-)				5,255.58
J	TOTAL AMOUNT				99,856.00
K	T.D.S AMOUNT				0.00
J	WCT TDS AMOUNT				0.00
L	AMOUNT PAYABLE				99,856.00
	Wo Total Amt	Total RAbill Amt	Total Ret Amt		
		1,726,744.00	86,337.19		
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director