

RAVIMA VENTURES

GSTIN no.:

State : State Code:

RA Bill No.: 5

Highrise

Name of Project : NEWTON HOMES

Name of Contractor : Tupe Enterprises

Executed By : Tupe Enterprises

Work Order No. : 218

Voucher No :

Date of Bill : 01/04/2022

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	Development Work GF landscape & Hardscape work Contract Charges of JCB SAC :	Hour	40.00	900.00	18.50	20.37	38.87	16,650.00	18,334.98	34,984.98	97.18
2	EXTRA WORK Murum & Rabit Shifting Lab for Rabbit Shifting Manully SAC :	Trip	12.00	750.00		11.00	11.00	0.00	8,250.00	8,250.00	91.67
A TOTAL AMOUNT OF WORK DONE								16,650.00	26,584.98	43,234.98	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:				Current Amount:				Cumulative Amount:			
F TAXES (+)											
VAT									0.00		
SERVICE TAX									0.00		
GST									0.00		

GST Details:					
Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		0.00		0.00	
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					0.00
I RETENTION (-)					412.50
J TOTAL AMOUNT					26,172.00
K T.D.S AMOUNT					0.00
J WCT TDS AMOUNT					0.00
L AMOUNT PAYABLE					26,172.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		67,130.00		837.26	
Prepared By					
Manager - Billing		GM- Operations		Manager - Accounts	
				President	
				Director	