

RAVIMA VENTURES

GSTIN no.:

State : State Code:

RA Bill No.: 8

Highrise

Name of Project : NEWTON HOMES

Name of Contractor : ELECTRO-SONEEC ELECTRICALS

Executed By : ELECTRO-SONEEC ELECTRICALS

Work Order No. : 47

Voucher No :

Date of Bill : 04/04/2022

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	"B" building Electrical Work (L) Lab for Wall piping, DB fixing SAC :	Rs.	1.00	215,785.00	0.27	0.22	0.49	58,844.57	47,084.29	105,928.86	49.09
2	"B" building Electrical Work (L) Lab for Wiring Work SAC :	Rs.	1.00	215,785.00		0.27	0.27	0.00	58,844.57	58,844.57	27.27
				2nd floor, 3rd floor, 4th floor							
A TOTAL AMOUNT OF WORK DONE								58,844.57	105,928.86	164,773.43	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)					0.00						
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)					0.00						
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:		Cumulative Amount:							
F TAXES (+)											
VAT					0.00						
SERVICE TAX					0.00						
GST					0.00						

GST Details:					
Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST		Total CGST		Total CGST	
Total SGST		Total SGST		Total SGST	
Total IGST		Total IGST		Total IGST	
Total					
G	ADVANCE RECOVERY (-)				
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H	OTHERS (+)				0.00
I	RETENTION (-)				5,296.44
J	TOTAL AMOUNT				100,632.00
K	T.D.S AMOUNT				0.00
J	WCT TDS AMOUNT				0.00
L	AMOUNT PAYABLE				100,632.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		352,499.00		17,624.76	
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director