

RAVIMA DEVELOPERS

GSTIN no.:

State : State Code:

RA Bill No.: 2

Highrise

Name of Project : THE WORK CLUB

Name of Contractor : VERACOFACADEPRO SYSTEMS LLP

Executed By : VERACOFACADEPRO SYSTEMS LLP

Work Order No. : 217

Voucher No :

Date of Bill : 21/04/2022

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	MEP WORK DEVELOPMENT WORK FOR SITE SCAFFOLDING MONTHLY RENT SAC :	Sq.Ft	33,101.97	6.00	11,033.99	11,663.99	22,697.98	66,203.94	69,983.94	136,187.88	68.57
2	MEP WORK DEVELOPMENT WORK FOR SITE PROVIDING & FIXING SCAFFOLDING FOR GLASS WORK SAC :	Sq.Ft	11,033.99	12.00		2,638.66	2,638.66	0.00	31,663.92	31,663.92	23.91
A TOTAL AMOUNT OF WORK DONE								66,203.94	101,647.86	167,851.80	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)					0.00						
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)					0.00						
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:		Cumulative Amount							

F	TAXES (+)				
	VAT				0.00
	SERVICE TAX				0.00
	GST				18,296.60
	GST Details:				
	Total GST For Provider		Total GST For Receiver		Total GST
	Total CGST	9,148.30	Total CGST	0.00	Total CGST 9,148.30
	Total SGST	9,148.30	Total SGST	0.00	Total SGST 9,148.30
	Total IGST	0.00	Total IGST	0.00	Total IGST 0.00
	Total	18,296.60		0.00	18,296.60
G	ADVANCE RECOVERY (-)				
	Uptodate Advance Amount:	Uptodate Advance Recovery:	Balance Amount:		
H	OTHERS (+)				
	0.00				
I	RETENTION (-)				
	0.00				
J	TOTAL AMOUNT				
	119,944.00				
K	T.D.S AMOUNT				
	0.00				
J	WCT TDS AMOUNT				
	0.00				
L	AMOUNT PAYABLE				
	119,944.00				
	Wo Total Amt	Total RAbill Amt	Total Ret Amt		
		167,852.00	0.00		
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director