

RAVIMA DEVELOPERS

GSTIN no.:

State : State Code:

RA Bill No.: 5

Highrise

Name of Project : THE WORK CLUB

Name of Contractor : SAJID KHAN

Executed By : SAJID KHAN

Work Order No. : 71

Voucher No :

Date of Bill : 18/04/2022

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	AAC BLOCK MASONARY UPPER GROUND FLOOR 150 MM THICK AAC BLOCK BLOCK WORK SAC :	Sq.Ft	99,000.00	17.00	9,900.00	89,100.00	99,000.00	11,218.88	100,969.90	112,188.78	100.00
A TOTAL AMOUNT OF WORK DONE								11,218.88	100,969.90	112,188.78	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:			Current Amount:			Cumulative Amount:					
F TAXES (+)											
VAT									0.00		
SERVICE TAX									0.00		
GST									18,174.58		
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	9,087.29	Total CGST	0.00	Total CGST	9,087.29
Total SGST	9,087.29	Total SGST	0.00	Total SGST	9,087.29
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		18,174.58		0.00	
18,174.58					
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					
0.00					
I RETENTION (-)					
0.00					
J TOTAL AMOUNT					
119,144.00					
K T.D.S AMOUNT					
0.00					
J WCT TDS AMOUNT					
0.00					
L AMOUNT PAYABLE					
119,144.00					
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		673,335.00		0.00	
Prepared By					
Manager - Billing		GM- Operations		Manager - Accounts	
				President	
				Director	