

RAVIMA VENTURES

GSTIN no.:

State : State Code:

RA Bill No.: 1

Highrise

Name of Project : NEWTON HOMES

Name of Contractor : Millennium Engineers and Contractors LTD

Executed By : Millennium Engineers and Contractors LTD

Work Order No. : 252

Voucher No :

Date of Bill : 06/05/2022

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	B Bldg Doors D1-1X2.25-ENTRANCE (L + M) - Nos For D1 - ENTRANCE (1 x 2.25) SAC :	Nos	44.00	10,950.00		26.25	26.25	0.00	287,437.50	287,437.50	59.66
2	B Bldg Doors D2-0.9X2.25-BEDROOM (L + M) - Nos For D2 BED ROOM (0.90 x 2.25) SAC :	Nos	88.00	9,455.00		51.00	51.00	0.00	482,205.00	482,205.00	57.95
A TOTAL AMOUNT OF WORK DONE								0.00	769,642.50	769,642.50	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount: Current Amount: Cumulative Amount											

F	TAXES (+)				
	VAT				0.00
	SERVICE TAX				0.00
	GST				138,535.66
	GST Details:				
	Total GST For Provider		Total GST For Receiver		Total GST
	Total CGST	69,267.83	Total CGST	0.00	Total CGST 69,267.83
	Total SGST	69,267.83	Total SGST	0.00	Total SGST 69,267.83
	Total IGST	0.00	Total IGST	0.00	Total IGST 0.00
	Total	138,535.66		0.00	138,535.66
G	ADVANCE RECOVERY (-)				
	Uptodate Advance Amount:	Uptodate Advance Recovery:		Balance Amount:	
H	OTHERS (+)				
					0.00
I	RETENTION (-)				
					38,482.13
J	TOTAL AMOUNT				
					869,696.00
K	T.D.S AMOUNT				
					0.00
J	WCT TDS AMOUNT				
					0.00
L	AMOUNT PAYABLE				
					869,696.00
	Wo Total Amt	Total RAbill Amt	Total Ret Amt		
		769,643.00	38,482.13		
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director