

RAVIMA DEVELOPERS

GSTIN no.:

State : State Code:

RA Bill No.: 4

Highrise

Name of Project : THE WORK CLUB

Name of Contractor : JAYASHREE COATING

Executed By : JAYASHREE COATING

Work Order No. : 232

Voucher No :

Date of Bill : 01/07/2022

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	ACP WORK ACP WORK SEMINIUNITISE PANEL 3100 SAC :	R.Ft	12,204.00	5.25		10,253.20	10,253.20	0.00	53,829.30	53,829.30	84.02
2	ACP WORK ACP WORK MASKING TAPPING SHASH SAC :	Nos	23,911.00	0.90	1,357.00	5,126.50	6,483.50	1,221.30	4,613.85	5,835.15	27.12
A TOTAL AMOUNT OF WORK DONE								1,221.30	58,443.15	59,664.45	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:				Current Amount:				Cumulative Amount:			
F TAXES (+)											
VAT									0.00		
SERVICE TAX									0.00		
GST									10,519.78		

GST Details:

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	5,259.89	Total CGST	0.00	Total CGST	5,259.89
Total SGST	5,259.89	Total SGST	0.00	Total SGST	5,259.89
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total			0.00		10,519.78

G ADVANCE RECOVERY (-)

Uptodate Advance Amount:

Uptodate Advance Recovery:

Balance Amount:

H OTHERS (+)

0.00

I RETENTION (-)

0.00

J TOTAL AMOUNT

68,963.00

K T.D.S AMOUNT

0.00

J WCT TDS AMOUNT

0.00

L AMOUNT PAYABLE

68,963.00

Wo Total Amt

Total RAbill Amt

Total Ret Amt

317,873.00

0.00

Prepared By

Manager - Billing

GM- Operations

Manager - Accounts

President

Director