

RAVIMA VENTURES

GSTIN no.:

State : State Code:

RA Bill No.: 6

Highrise

Name of Project : NEWTON HOMES

Name of Contractor : Nirvighna Waterproofing Company

Executed By : Nirvighna Waterproofing Company

Work Order No. : 26

Voucher No :

Date of Bill : 12/07/2022

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	A bldg 12th Floor Brick bat WP (Basecoat + Finish coat) - Sq Lab for 2.5 BHK WP SAC :	Nos	2.00 201,1202	23,000.00		1.80	1.80	0.00	41,400.00	41,400.00	90.00
2	A bldg 12th Floor Brick bat WP (Basecoat + Finish coat) - Sq Lab for 2 BHK WP SAC :	Nos	2.00 203,1204	13,000.00		1.80	1.80	0.00	23,400.00	23,400.00	90.00
A TOTAL AMOUNT OF WORK DONE								0.00	64,800.00	64,800.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount: Current Amount: Cumulative Amount:											
F TAXES (+)											
VAT									0.00		
SERVICE TAX									0.00		
GST									0.00		

GST Details:

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total					0.00

G ADVANCE RECOVERY (-)

Uptodate Advance Amount: Uptodate Advance Recovery: Balance Amount:

H OTHERS (+) 0.00

I RETENTION (-) 6,480.00

J TOTAL AMOUNT 58,320.00

K T.D.S AMOUNT 0.00

J WCT TDS AMOUNT 0.00

L AMOUNT PAYABLE 58,320.00

Wo Total Amt	Total RAbill Amt	Total Ret Amt
	647,600.00	64,760.00

Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director
-------------	-------------------	----------------	--------------------	-----------	----------