

RAVIMA DEVELOPERS

GSTIN no.:

State : State Code:

RA Bill No.: 1

Highrise

Name of Project : THE WORK CLUB

Name of Contractor : ROHAN ELECTRO ART

Executed By : ROHAN ELECTRO ART

Work Order No. : 257

Voucher No :

Date of Bill : 13/07/2022

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	SALES OFFICE NEW SALES OFFICE AT SHOWROOM NO. 7/8 SECONDARY LIGHT POINTS SAC :	Nos	13.00	250.00		13.00	13.00	0.00	3,250.00	3,250.00	100.00
2	SALES OFFICE NEW SALES OFFICE AT SHOWROOM NO. 7/8 REINSTALLATION OF SUSPENDED MOUNTED 15W LIGHT FITTINGS SAC :	Nos	5.00	450.00		5.00	5.00	0.00	2,250.00	2,250.00	100.00
3	SALES OFFICE NEW SALES OFFICE AT SHOWROOM NO. 7/8 OLD SALES OFFICE RELEYING OF 4C X 16 SQ.MM COPPER CABLE SAC :	Mtrs	30.00	55.00		30.00	30.00	0.00	1,650.00	1,650.00	100.00
4	SALES OFFICE NEW SALES OFFICE AT SHOWROOM NO. 7/8 LAYING OF 4C X 4 SQ.MM COPPER FLEXIBLE CABLE SAC :	Rmt	21.00	45.00		21.00	21.00	0.00	945.00	945.00	100.00
5	SALES OFFICE NEW SALES OFFICE AT SHOWROOM NO. 7/8	Rmt	176.00	21.00		176.00	176.00	0.00	3,696.00	3,696.00	100.00

	LAYING OF 2 RUN X 2.5 SQ.MM COPPER WIRE SAC :										
6	SALES OFFICE NEW SALES OFFICE AT SHOWROOM NO. 7/8 INSTALLATION OF SURFACE MOUNTED 20W LED LIGHT FITTINGS SAC :	Nos	6.00	250.00		6.00	6.00	0.00	1,500.00	1,500.00	100.00
7	SALES OFFICE NEW SALES OFFICE AT SHOWROOM NO. 7/8 INSTALLATION OF PHOTO FRAME SAC :	Nos	6.00	150.00		6.00	6.00	0.00	900.00	900.00	100.00
8	SALES OFFICE NEW SALES OFFICE AT SHOWROOM NO. 7/8 FABRICATED DB INSTALLATION SAC :	Nos	1.00	1,500.00		1.00	1.00	0.00	1,500.00	1,500.00	100.00
9	SALES OFFICE NEW SALES OFFICE AT SHOWROOM NO. 7/8 6A PLUG POINTS SAC :	Nos	24.00	290.00		24.00	24.00	0.00	6,960.00	6,960.00	100.00
10	SALES OFFICE NEW SALES OFFICE AT SHOWROOM NO. 7/8 25MM DIA CONDUITE PIPE OPEN CASING SAC :	Mtrs	49.00	22.00		49.00	49.00	0.00	1,078.00	1,078.00	100.00
A TOTAL AMOUNT OF WORK DONE								0.00	23,729.00	23,729.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											

E	ADJUST DEBITS (-)				
	Previous Amount:	Current Amount:	Cumulative Amount:		
F	TAXES (+)				
	VAT				0.00
	SERVICE TAX				0.00
	GST				0.00
	GST Details:				
	Total GST For Provider	Total GST For Receiver	Total GST		
	Total CGST	Total CGST	Total CGST	Total CGST	0.00
	Total SGST	Total SGST	Total SGST	Total SGST	0.00
	Total IGST	Total IGST	Total IGST	Total IGST	0.00
	Total				0.00
G	ADVANCE RECOVERY (-)				
	Uptodate Advance Amount:	Uptodate Advance Recovery:	Balance Amount:		
H	OTHERS (+)				0.00
I	RETENTION (-)				0.00
J	TOTAL AMOUNT				23,729.00
K	T.D.S AMOUNT				0.00
J	WCT TDS AMOUNT				0.00
L	AMOUNT PAYABLE				23,729.00
	Wo Total Amt	Total RAbill Amt	Total Ret Amt		
		23,729.00	0.00		
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director