

RAVIMA VENTURES

GSTIN no.:

State : State Code:

RA Bill No.: 2

Highrise

Name of Project : NEWTON HOMES

Name of Contractor : Ecoroc Drytech Pvt Ltd

Executed By : Ecoroc Drytech Pvt Ltd

Work Order No. : 294

Voucher No :

Date of Bill : 27/07/2022

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	7th & 8th Floor Amenities A+B Wing Lab For Wall Gypsum SAC :	Sq.Ft	700.00	32.00	569.00	78.00	647.00	18,208.00	2,496.00	20,704.00	92.43
2	Commercial Lift Fabrication Work (L + M) For Cement Board Fixing SAC :	Sq.Ft	600.00	115.00		546.00	546.00	0.00	62,790.00	62,790.00	91.00
A TOTAL AMOUNT OF WORK DONE								18,208.00	65,286.00	83,494.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:		Cumulative Amount:							
F TAXES (+)											
VAT									0.00		
SERVICE TAX									0.00		
GST									11,751.48		

GST Details:

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	5,875.74	Total CGST	0.00	Total CGST	5,875.74
Total SGST	5,875.74	Total SGST	0.00	Total SGST	5,875.74
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total			0.00		11,751.48

G ADVANCE RECOVERY (-)

Uptodate Advance Amount: Uptodate Advance Recovery: Balance Amount:

H OTHERS (+) 0.00

I RETENTION (-) 3,264.30

J TOTAL AMOUNT 73,773.00

K T.D.S AMOUNT 0.00

J WCT TDS AMOUNT 0.00

L AMOUNT PAYABLE 73,773.00

Wo Total Amt	Total RAbill Amt	Total Ret Amt
	83,494.00	4,174.70

Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director
-------------	-------------------	----------------	--------------------	-----------	----------