

RAVIMA DEVELOPERS

GSTIN no.:

State : State Code:

RA Bill No.: 3

Highrise

Name of Project : THE WORK CLUB

Name of Contractor : SHIV CONSTRUCTION

Executed By : SHIV CONSTRUCTION

Work Order No. : 259

Voucher No :

Date of Bill : 22/09/2022

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	PLUMBING WORK Changes Work CORE CUTTING 5" X 5"	Nos	120.00	300.00	37.00	21.00	58.00	11,100.00	6,300.00	17,400.00	48.33
	SAC :										
2	PLUMBING WORK Changes Work CORE CUTTING 5" X 12"	Nos	108.00	720.00	27.00	11.00	38.00	19,440.00	7,920.00	27,360.00	35.19
	SAC :										
3	PLUMBING WORK Changes Work CORE CUTTING 3" X 12"	Nos	20.00	540.00	3.00	2.00	5.00	1,620.00	1,080.00	2,700.00	25.00
	SAC :										
4	PLUMBING WORK Changes Work CORE CUTTING 3" X '5"	Nos	100.00	225.00	20.00	17.00	37.00	4,500.00	3,825.00	8,325.00	37.00
	SAC :										
A TOTAL AMOUNT OF WORK DONE								36,660.00	19,125.00	55,785.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											

E	ADJUST DEBITS (-)				
	Previous Amount:	Current Amount:	Cumulative Amount:		
F	TAXES (+)				
	VAT				0.00
	SERVICE TAX				0.00
	GST				0.00
	GST Details:				
	Total GST For Provider	Total GST For Receiver	Total GST		
	Total CGST	Total CGST	Total CGST	Total CGST	0.00
	Total SGST	Total SGST	Total SGST	Total SGST	0.00
	Total IGST	Total IGST	Total IGST	Total IGST	0.00
	Total				0.00
G	ADVANCE RECOVERY (-)				
	Uptodate Advance Amount:	Uptodate Advance Recovery:	Balance Amount:		
H	OTHERS (+)				0.00
I	RETENTION (-)				0.00
J	TOTAL AMOUNT				19,125.00
K	T.D.S AMOUNT				0.00
J	WCT TDS AMOUNT				0.00
L	AMOUNT PAYABLE				19,125.00
	Wo Total Amt	Total RAbill Amt	Total Ret Amt		
		55,785.00	0.00		
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director