

SMP NAMRATA ASSOCIATES

GSTIN no.: 27ABSFS7285A1ZP

State : Maharashtra State Code: 27

RA Bill No.: 92,370

Highrise

Name of Project : SNA-Life 360

Name of Contractor : ELACTRO B ENGINEERS

Executed By : ELACTRO B ENGINEERS

Work Order No. : 146

Voucher No :

Date of Bill : 06/07/2020

GSTIN No.: 27ACBPT1759QZZT

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	B Electrical Work SWITCHES & SOCKETS FIXING & MCB & ELCB FIXING IN DB SAC :	Nos.	1.00	1,041,279.20		1.00	1.00	0.00	1,041,279.20	1,041,279.20	100.00
2	B Electrical Work VERTICAL MAINS WIRING OF TOTAL BLDG SAC :	Nos.	1.00	329,181.60		1.00	1.00	0.00	329,181.60	329,181.60	100.00
3	B Electrical Work VERTICAL MAINS PIPING OF TOTAL BLDG SAC :	Nos.	1.00	269,330.40		1.00	1.00	0.00	269,330.40	269,330.40	100.00
4	B Electrical Work Testing of Lift, L.A. & Earthing Job SAC :	Nos.	1.00	72,374.00		1.00	1.00	0.00	72,374.00	72,374.00	100.00
5	B Electrical Work PROVIDING, FIXING, TESTING AND COMMISSIONING OF 40 PAIR KRONE SAC :	Nos.	1.00	10,200.00		1.00	1.00	0.00	10,200.00	10,200.00	100.00
6	B Electrical Work	Nos.	1.00	141,337.50		1.00	1.00	0.00	141,337.50	141,337.50	100.00

	METER CABINET WIRING										
	SAC :										
7	B Electrical Work Lift Electrification & L. A. & Earthing Job SAC :	Nos.	1.00	217,122.00		1.00	1.00	0.00	217,122.00	217,122.00	100.00
8	B Electrical Work FIXING & TESTING OF MSEDCL METERS SAC :	Nos.	1.00	47,112.50		1.00	1.00	0.00	47,112.50	47,112.50	100.00
9	B Internal Wiring Work 11th Floor Internal wiring work SAC :	Nos.	1.00	104,127.92		1.00	1.00	0.00	104,127.92	104,127.92	100.00
10	B Internal Wiring Work 12th Floor Internal wiring work SAC :	Nos.	1.00	104,127.92		1.00	1.00	0.00	104,127.92	104,127.92	100.00
11	B Internal Wiring Work 13th Floor Internal wiring work SAC :	Nos.	1.00	104,127.92		1.00	1.00	0.00	104,127.92	104,127.92	100.00
12	B Internal Wiring Work 14th Floor Internal wiring work SAC :	Nos.	1.00	104,127.92		1.00	1.00	0.00	104,127.92	104,127.92	100.00
13	B Internal Wiring Work 15th Floor Internal wiring work SAC :	Nos.	1.00	104,127.92		1.00	1.00	0.00	104,127.92	104,127.92	100.00
A TOTAL AMOUNT OF WORK DONE								0.00	2,648,576.80	2,648,576.80	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		

D	ADJUST CREDITS (-)				
E	ADJUST DEBITS (-)				
Previous Amount:		Current Amount:		Cumulative Amount:	
F	TAXES (+)				
VAT				0.00	
SERVICE TAX				0.00	
GST				476,743.82	
GST Details:					
Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	238,371.91	Total CGST	0.00	Total CGST	238,371.91
Total SGST	238,371.91	Total SGST	0.00	Total SGST	238,371.91
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		476,743.82		0.00	
				476,743.82	
G	ADVANCE RECOVERY (-)				
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H	OTHERS (+)				
				0.00	
I	RETENTION (-)				
				132,428.00	
J	TOTAL AMOUNT				
				2,992,893.00	
K	T.D.S AMOUNT				
				0.00	
J	WCT TDS AMOUNT				
				0.00	
L	AMOUNT PAYABLE				
				2,992,893.00	
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		6,293,054.00		314,659.00	
Prepared By					
Manager - Billing		GM- Operations		Manager - Accounts	
				President	
				Director	