

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 5

Highrise

Name of Project : CPCL - OCEAN NAGAPATTINAM

Name of Contractor : G R TRANSPORT (ID - 14333)

Executed By : G R TRANSPORT (ID - 14333)

Work Order No. : 1

Voucher No :

Date of Bill : 05/10/2022

Contractor Bill No: 15

GSTIN No.: 33AGNPR1551Q1ZT

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	HIRE EQUIPMENT Hiring of Roller - 10 Tonne SAC :	Month	3.00	90,000.00	270,000.00	1.61	0.91	2.52	145,170.00	81,747.00	226,917.00
			01.09.22 to 30.09.22								
A TOTAL AMOUNT OF WORK DONE									145,170.00	81,747.00	226,917.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	7,357.23	Total CGST	0.00	Total CGST	7,357.23
Total SGST	7,357.23	Total SGST	0.00	Total SGST	7,357.23
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		14,714.46		14,714.46	
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					814.00
I RETENTION (-)					0.00
J TOTAL AMOUNT					95,647.00
K T.D.S AMOUNT					1,635.00
J WCT TDS AMOUNT					0.00
L AMOUNT PAYABLE					94,012.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		622,102.00		0.00	
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director