

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 1

Highrise

Name of Project : MIPL PROJECT

Name of Contractor : GPS TRADERS

Executed By : GPS TRADERS

Work Order No. : 35

Voucher No :

Date of Bill : 17/09/2019

GSTIN No.: 33ARFPK4861K1ZM

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	EARTH EXCAVATION Earthwork Above 3 mtr JCB - Hire SAC :	Cum	90.00	120.00	10,800.00		85.70	85.70	0.00	10,284.00	10,284.00
2	EARTH EXCAVATION Earthwork upto 3 mtr JCB - Hire SAC :	Cum	310.00	90.00	27,900.00		299.06	299.06	0.00	26,915.40	26,915.40
A TOTAL AMOUNT OF WORK DONE									0.00	37,199.40	37,199.40
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)										0.00	
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)										0.00	
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:			Current Amount:			Cumulative Amount					
F TAXES (+)											
VAT										0.00	
SERVICE TAX										0.00	
GST										6,695.90	

GST Details:

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	3,347.95	Total CGST	0.00	Total CGST	3,347.95
Total SGST	3,347.95	Total SGST	0.00	Total SGST	3,347.95
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total			0.00		6,695.89

G ADVANCE RECOVERY (-)

Uptodate Advance Amount: Uptodate Advance Recovery: Balance Amount:

H OTHERS (+) 0.00

I RETENTION (-) 1,860.00

J TOTAL AMOUNT 42,035.00

K T.D.S AMOUNT 372.00

J WCT TDS AMOUNT 0.00

L AMOUNT PAYABLE 41,663.00

Wo Total Amt	Total RAbill Amt	Total Ret Amt
	37,199.00	1,860.00

Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director
-------------	-------------------	----------------	--------------------	-----------	----------