

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 1

Highrise

Name of Project : MIPL PROJECT

Name of Contractor : RAMAIAH RAJAPPA

Executed By : RAMAIAH RAJAPPA

Work Order No. : 63

Voucher No :

Date of Bill : 22/10/2019

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	FORM WORK SHUTTERING FOR FLOOR AND ROOF SLAB.... Labour charges for scaffolding SAC :	Sqm	170.00	25.00	4,250.00		81.01	81.01	0.00	2,025.25	2,025.25
2	FORM WORK SHUTTERING FOR FLOOR AND ROOF SLAB.... L/C FOR FLOOR AND ROOF SLAB... SAC :	Sqm	421.96	250.00	105,490.00		140.17	140.17	0.00	35,042.50	35,042.50
3	OTHER CHARGES Jolly making Labour charges for jolly fixing SAC :	Sqm	124.00	15.00	1,860.00		60.76	60.76	0.00	911.40	911.40
4	POLYPROPYLENE 263*165*25MM POLYPROPYLENE RUNGS-UG SUMP L/C FOR 263*165*25MM POLYPROPYLENE RUNGS SAC :	No.	28.00	80.00	2,240.00		12.00	12.00	0.00	960.00	960.00
5	RCC FOUNDATION AND BASEMENT UPTO 1.50MT FROM GROUND LEVEL	Cum	201.00	850.00	170,850.00		31.50	31.50	0.00	26,775.00	26,775.00

	M25 FOUNDATION AND BASEMENT 1.50MT GROUND LVL SAC :										
A	TOTAL AMOUNT OF WORK DONE								0.00	65,714.15	65,714.15
B	ADJUST FOR BASIC MATERIAL RATE VARIATION (+)										0.00
C	ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)										0.00
D	ADJUST CREDITS (-)										
E	ADJUST DEBITS (-)										
Previous Amount:		Current Amount:			Cumulative Amount						
F	TAXES (+)										
VAT										0.00	
SERVICE TAX										0.00	
GST										11,828.30	
GST Details:											
Total GST For Provider			Total GST For Receiver			Total GST					
Total CGST		5,914.15	Total CGST		0.00	Total CGST		5,914.15			
Total SGST		5,914.15	Total SGST		0.00	Total SGST		5,914.15			
Total IGST		0.00	Total IGST		0.00	Total IGST		0.00			
Total		11,828.30			0.00			11,828.31			
G	ADVANCE RECOVERY (-)										
Uptodate Advance Amount:		Uptodate Advance Recovery:			Balance Amount:						
H	OTHERS (+)										0.00
I	RETENTION (-)										1,971.00
J	TOTAL AMOUNT										75,570.00
K	T.D.S AMOUNT										1,314.00

J	WCT TDS AMOUNT				0.00
L	AMOUNT PAYABLE				74,256.00
	Wo Total Amt	Total RAbill Amt	Total Ret Amt		
		65,714.00	1,971.00		
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director