

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 3

Highrise

Name of Project : Nissei - SMCC - VRC - Pilework - 002

Name of Contractor : 7Hills Scientific Survey

Executed By : 7Hills Scientific Survey

Work Order No. : 2

Voucher No :

Date of Bill : 10/12/2019

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Over heads Test & Survey charges - LS Labour charges for survey work SAC :	Day	9.00	3,500.00	31,500.00	8.00	1.00	9.00	28,000.00	3,500.00	31,500.00
A TOTAL AMOUNT OF WORK DONE									28,000.00	3,500.00	31,500.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)						0.00					
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)						0.00					
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:		Cumulative Amount:							
F TAXES (+)											
VAT						0.00					
SERVICE TAX						0.00					
GST						630.00					
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	315.00	Total CGST	0.00	Total CGST	315.00
Total SGST	315.00	Total SGST	0.00	Total SGST	315.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		630.00		0.00	
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					
0.00					
I RETENTION (-)					
0.00					
J TOTAL AMOUNT					
4,130.00					
K T.D.S AMOUNT					
0.00					
J WCT TDS AMOUNT					
0.00					
L AMOUNT PAYABLE					
4,130.00					
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		38,500.00		0.00	
Prepared By					
Manager - Billing		GM- Operations		Manager - Accounts	
				President	
				Director	