

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 1

Highrise

Name of Project : Nissei - SMCC - VRC - Pilework - 002

Name of Contractor : JJ Transports Suppliers

Executed By : JJ Transports Suppliers

Work Order No. : 13

Voucher No :

Date of Bill : 24/12/2019

GSTIN No.: 33DETPS6447P1ZC

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Disposal of Excavated Slurry soil Slurry removal for 500 mm Tractor Hiring inc.Diesel SAC :	Day	17.00	2,500.00	42,500.00		17.00	17.00	0.00	42,500.00	42,500.00
2	Disposal of Excavated Slurry soil Slurry removal for 600 mm Tractor Hiring inc.Diesel SAC :	Day	3.00	2,500.00	7,500.00		3.00	3.00	0.00	7,500.00	7,500.00
A TOTAL AMOUNT OF WORK DONE									0.00	50,000.00	50,000.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)										0.00	
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)										0.00	
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:			Current Amount:			Cumulative Amount:					
F TAXES (+)											
VAT										0.00	
SERVICE TAX										0.00	
GST										9,000.00	

GST Details:

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	4,500.00	Total CGST	0.00	Total CGST	4,500.00
Total SGST	4,500.00	Total SGST	0.00	Total SGST	4,500.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total			0.00		9,000.00

G ADVANCE RECOVERY (-)

Uptodate Advance Amount: Uptodate Advance Recovery: Balance Amount:

H OTHERS (+) 0.00

I RETENTION (-) 0.00

J TOTAL AMOUNT 59,000.00

K T.D.S AMOUNT 0.00

J WCT TDS AMOUNT 0.00

L AMOUNT PAYABLE 59,000.00

Wo Total Amt	Total RAbill Amt	Total Ret Amt
	50,000.00	0.00

Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director
-------------	-------------------	----------------	--------------------	-----------	----------