

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 4

Highrise

Name of Project : MIPL PROJECT

Name of Contractor : RAMAIAH RAJAPPA

Executed By : RAMAIAH RAJAPPA

Work Order No. : 63

Voucher No :

Date of Bill : 08/01/2020

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	FORM WORK SHUTTERING FOR FLOOR AND ROOF SLAB.... L/C FOR FLOOR AND ROOF SLAB... SAC :	Sqm	140.17	154.75	21,691.31		140.17	140.17	0.00	21,691.31	21,691.31
2	FORM WORK SHUTTERING FOR FLOOR AND ROOF SLAB.... Labour charges for scaffolding SAC :	Sqm	170.00	25.00	4,250.00	81.01	81.01	162.02	2,025.25	2,025.25	4,050.50
3	OTHER CHARGES Jolly making Labour charges for jolly fixing SAC :	Sqm	124.00	15.00	1,860.00	60.76	60.76	121.52	911.40	911.40	1,822.80
4	POLYPROPYLENE 263*165*25MM POLYPROPYLENE RUNGS-UG SUMP L/C FOR 263*165*25MM POLYPROPYLENE RUNGS SAC :	No.	28.00	80.00	2,240.00	12.00	12.00	24.00	960.00	960.00	1,920.00
5	RCC FOUNDATION AND BASEMENT UPTO 1.50MT FROM GROUND LEVEL	Cum	201.00	850.00	170,850.00	31.50	31.50	63.00	26,775.00	26,775.00	53,550.00

	M25 FOUNDATION AND BASEMENT 1.50MT GROUND LVL SAC :										
A	TOTAL AMOUNT OF WORK DONE								30,671.65	52,362.96	83,034.61
B	ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00	
C	ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00	
D	ADJUST CREDITS (-)										
E	ADJUST DEBITS (-)										
Previous Amount:		Current Amount:			Cumulative Amount						
F	TAXES (+)										
VAT										0.00	
SERVICE TAX										0.00	
GST										9,425.18	
GST Details:											
Total GST For Provider		Total GST For Receiver			Total GST						
Total CGST		4,712.59	Total CGST		0.00	Total CGST		4,712.59			
Total SGST		4,712.59	Total SGST		0.00	Total SGST		4,712.59			
Total IGST		0.00	Total IGST		0.00	Total IGST		0.00			
Total		9,425.18			0.00			9,425.18			
G	ADVANCE RECOVERY (-)										
Uptodate Advance Amount:		Uptodate Advance Recovery:			Balance Amount:						
H	OTHERS (+)									0.00	
I	RETENTION (-)									1,571.00	
J	TOTAL AMOUNT									60,216.00	
K	T.D.S AMOUNT									524.00	

J		WCT TDS AMOUNT			0.00
L		AMOUNT PAYABLE			59,693.00
		Wo Total Amt	Total RAbill Amt	Total Ret Amt	
			118,077.00	3,542.00	
Prepared By Manager - Billing GM- Operations Manager - Accounts President Director					