

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 4

Highrise

Name of Project : CMRL- SHENOY NAGAR

Name of Contractor : VANI ENTERPRISES,

Executed By : VANI ENTERPRISES,

Work Order No. : 15

Voucher No :

Date of Bill : 29/01/2020

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	BOTTOM UP EXCAVATION Excavation 4m to 8m depth Hire EXCAVATOR SAC :	Hour	450.00	1,500.00	675,000.00	48.16	63.06	111.22	72,240.00	94,590.00	166,830.00
A TOTAL AMOUNT OF WORK DONE									72,240.00	94,590.00	166,830.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	8,513.10	Total CGST	0.00	Total CGST	8,513.10
Total SGST	8,513.10	Total SGST	0.00	Total SGST	8,513.10
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		17,026.20		17,026.20	
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					0.00
I RETENTION (-)					0.00
J TOTAL AMOUNT					103,042.00
K T.D.S AMOUNT					1,892.00
J WCT TDS AMOUNT					0.00
L AMOUNT PAYABLE					101,150.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		166,830.00		0.00	
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director