VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ State : Tamil Nadu State Code: 33

RA Bill No.: 7

Name of Project: Nissei - SMCC - VRC - Pilework - 002

Name of Contractor : GPS TRADERS Executed By : GPS TRADERS

Work Order No. : 12 Voucher No :

Date of Bill : 11/02/2020

tem No.	Description	Unit and pay.	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
		stage	· ·			Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
	Pile-Mobilization,Boring,Steel cage Erection,Concrete laying Hiring of water tanker - Monthly	Month	1.00	60,000.00	60,000.00		1.00	1.00	0.00	60,000.00	60,000.0
	SAC:										
	A TOTAL AMOUNT OF WORK	DONE							0.00	60,000.00	60,000.00
	B ADJUST FOR BASIC MATER	RIAL RATE VA	RIATION (+)		•		•		•	0.00	
	C ADJUST FOR BASIC MATER	RIAL CONSTAN	T VARIATION	(+)						0.00	
	D ADJUST CREDITS (-)										
	E ADJUST DEBITS (-)										
	Previous Amount: 1800.00	Curre	ent Amount: 16	6600.00	Cumulative	Amount 18400.	.00				
	Less Admin Charges :1% & wo						ges :1% & working		11,400.00		
	Less Admin Charges: 1% & wo						ges:1% & working		4,600.00 600.00		
	Less Admin Charges :1% & working days 600.00 F TAXES (+)										
	VAT SERVICE TAX									0.00 0.00	
	GST									10,800.00	

11/02/2020 Page 1 of 2

	Total GST For Provider		Total GST	For Receiver		Tot	tal GST	
	Total CGST	5,400.00	Total CGST		0.00	Total CGST	5,400.00	
	Total SGST	5,400.00	Total SGST		0.00	Total SGST	5,400.00	
	Total IGST	0.00	Total IGST		0.00	Total IGST	0.00	
	Total	10,800.00			0.00		10,800.00	
G	ADVANCE RECOVERY (-)							
	Uptodate Advance Amount:	Uptodate A	Advance Recovery:		Balar	nce Amount:		
Н	OTHERS (+)							0.00
I	RETENTION (-)							0.00
J	TOTAL AMOUNT							54,200.00
K	T.D.S AMOUNT							1,200.00
J	WCT TDS AMOUNT							0.00
L	AMOUNT PAYABLE							53,000.00
	Wo Total Amt	Total RAbill An	ıt	Total Ret Amt				
		488,580.0	0	0.00				
epared By	Manager - Billing	GM- (Operations	Manager - Acc	counts		President	Director

11/02/2020 Page 2 of 2