

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 5

Highrise

Name of Project : Nissei - SMCC - VRC - Pilework - 002

Name of Contractor : GPS TRADERS

Executed By : GPS TRADERS

Work Order No. : 11

Voucher No :

Date of Bill : 11/02/2020

GSTIN No.: 33ARFPK4861K1ZM

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Disposal of Excavated Slurry soil Slurry removal for 600 mm Hiring of Sludge disposal tank SAC :	Load	17.00	450.00	7,650.00		17.00	17.00	0.00	7,650.00	7,650.00
A TOTAL AMOUNT OF WORK DONE									0.00	7,650.00	7,650.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)										0.00	
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)										0.00	
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:865.00		Current Amount: 77.00		Cumulative Amount 942.00							
Less Admin Charges :1%				Less Admin Charges :1%		77.00					
F TAXES (+)											
VAT										0.00	
SERVICE TAX										0.00	
GST										1,377.00	
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	688.50	Total CGST	0.00	Total CGST	688.50
Total SGST	688.50	Total SGST	0.00	Total SGST	688.50
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		1,377.00		1,377.00	
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					0.00
I RETENTION (-)					0.00
J TOTAL AMOUNT					8,950.00
K T.D.S AMOUNT					153.00
J WCT TDS AMOUNT					0.00
L AMOUNT PAYABLE					8,797.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		156,600.00		0.00	
Prepared By					
Manager - Billing		GM- Operations		Manager - Accounts	
				President	
				Director	