

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 2

Highrise

Name of Project : BHEL - KKNPP

Name of Contractor : VELMURUGAN.G

Executed By : VELMURUGAN.G

Work Order No. : 3

Voucher No :

Date of Bill : 06/07/2020

GSTIN No.: 33AUGPV0407L2ZJ

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Earthwork Hiring JCB SAC :	Month	6.00	80,000.00	480,000.00	0.35	0.85	1.20	28,000.00	68,000.00	96,000.00
A TOTAL AMOUNT OF WORK DONE									28,000.00	68,000.00	96,000.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+) 0.00											
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+) 0.00											
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:			Cumulative Amount:						
F TAXES (+)											
VAT									0.00		
SERVICE TAX									0.00		
GST									12,182.40		
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	6,091.20	Total CGST	0.00	Total CGST	6,091.20
Total SGST	6,091.20	Total SGST	0.00	Total SGST	6,091.20
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		12,182.40	0.00	12,182.40	
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					0.00
I RETENTION (-)					0.00
J TOTAL AMOUNT					79,862.00
K T.D.S AMOUNT					0.00
J WCT TDS AMOUNT					0.00
L AMOUNT PAYABLE					79,862.00
Wo Total Amt		Total RAbill Amt	Total Ret Amt		
		95,696.00	0.00		
Prepared By Manager - Billing GM- Operations Manager - Accounts President Director					