

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 1

Highrise

Name of Project : TVS PROJECT

Name of Contractor : AMUDHA DECORS

Executed By : AMUDHA DECORS

Work Order No. : 56

Voucher No :

Date of Bill : 18/06/2020

GSTIN No.: 33AANPS2720G1ZS

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	NT ITEM Structural Roofing Work Supply anf Fixing Hi Tensile Membrane Structure SAC :	Sq.Ft	655.00	400.00	262,000.00		536.75	536.75	0.00	214,700.00	214,700.00
A TOTAL AMOUNT OF WORK DONE									0.00	214,700.00	214,700.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)										0.00	
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)										0.00	
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:			Cumulative Amount:						
F TAXES (+)											
VAT										0.00	
SERVICE TAX										0.00	
GST										38,646.00	
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	19,323.00	Total CGST	0.00	Total CGST	19,323.00
Total SGST	19,323.00	Total SGST	0.00	Total SGST	19,323.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		38,646.00		0.00	
38,646.00					
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					
0.00					
I RETENTION (-)					
10,735.00					
J TOTAL AMOUNT					
242,611.00					
K T.D.S AMOUNT					
0.00					
J WCT TDS AMOUNT					
0.00					
L AMOUNT PAYABLE					
242,611.00					
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		214,700.00		10,735.00	
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director