

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 1

Highrise

Name of Project : CTMIL - CANTEEN & COMPRESSOR ROOM

Name of Contractor : MUNIYAN ELUMALAI - (ID -12495)

Executed By : MUNIYAN ELUMALAI - (ID -12495)

Work Order No. : 35

Voucher No :

Date of Bill : 31/07/2020

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	DEPARTMENTAL WORK Depatmental Labour Male coolie SAC :	No	2.00	2,000.00	4,000.00		2.00	2.00	0.00	4,000.00	4,000.00
2	MARBLE WORKS Ceramic tile Ceramic tile laying SAC :	Sqm	232.42	172.00	39,976.38		232.00	232.00	0.00	39,904.00	39,904.00
3	MARBLE WORKS Ceramic tile Ceramic tile laying SAC :	Sqm	17.58	172.00	3,023.62		15.50	15.50	0.00	2,666.00	2,666.00
A TOTAL AMOUNT OF WORK DONE									0.00	46,570.00	46,570.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+) 0.00											
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+) 0.00											
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount: Current Amount: Cumulative Amount:											

F	TAXES (+)				
	VAT				0.00
	SERVICE TAX				0.00
	GST				0.00
	GST Details:				
	Total GST For Provider		Total GST For Receiver		Total GST
	Total CGST	0.00	Total CGST	0.00	Total CGST 0.00
	Total SGST	0.00	Total SGST	0.00	Total SGST 0.00
	Total IGST	0.00	Total IGST	0.00	Total IGST 0.00
	Total	0.00		0.00	0.00
G	ADVANCE RECOVERY (-)				
	Uptodate Advance Amount:	Uptodate Advance Recovery:	Balance Amount:		
H	OTHERS (+)				0.00
I	RETENTION (-)				0.00
J	TOTAL AMOUNT				46,570.00
K	T.D.S AMOUNT				0.00
J	WCT TDS AMOUNT				0.00
L	AMOUNT PAYABLE				46,570.00
	Wo Total Amt	Total RAbill Amt	Total Ret Amt		
		46,570.00	0.00		
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director