

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 6

Highrise

Name of Project : BHEL - KKNPP

Name of Contractor : IMMANUVEL CABS

Executed By : IMMANUVEL CABS

Work Order No. : 8

Voucher No :

Date of Bill : 31/08/2020

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	CONVEYANCE Hiring of TATA Sumo SAC :	Month	6.00	30,000.00	180,000.00	1.45	1.00	2.45	43,380.00	30,000.00	73,380.00
2	CONVEYANCE L/C for sumo OT SAC :	Hour	75.00	100.00	7,500.00		20.00	20.00	0.00	2,000.00	2,000.00
A TOTAL AMOUNT OF WORK DONE									43,380.00	32,000.00	75,380.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)						0.00					
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)						0.00					
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:0.00		Current Amount:		320.00	Cumulative Amount	320.00					
Admin charges 1%									320.00		
F TAXES (+)											
VAT										0.00	
SERVICE TAX										0.00	
GST										0.00	

GST Details:					
Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		0.00		0.00	
G	ADVANCE RECOVERY (-)				
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H	OTHERS (+)				0.00
I	RETENTION (-)				0.00
J	TOTAL AMOUNT				31,680.00
K	T.D.S AMOUNT				480.00
J	WCT TDS AMOUNT				0.00
L	AMOUNT PAYABLE				31,200.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		76,180.00		0.00	
Prepared By					
GM- Operations					
Manager - Accounts					
President					
Director					