

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 1

Highrise

Name of Project : Nissei - SMCC - VRC - Pilework - 002

Name of Contractor : KKR EARTH MOVERS

Executed By : KKR EARTH MOVERS

Work Order No. : 24

Voucher No :

Date of Bill : 20/03/2020

Contractor Bill No: 020

GSTIN No.: 33AATFK7945F1ZW

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Disposal of Excavated Slurry soil Slurry removal for 600 mm Hiring JCB SAC :	Month	1.00	75,000.00	75,000.00		0.23	0.23	0.00	17,497.50	17,497.50
2	Disposal of Excavated Slurry soil Slurry removal for 600 mm Operator Batta SAC :	Day	7.00	400.00	2,800.00		7.00	7.00	0.00	2,800.00	2,800.00
A TOTAL AMOUNT OF WORK DONE									0.00	20,297.50	20,297.50
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)										0.00	
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)										0.00	
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:			Cumulative Amount:						
F TAXES (+)											
VAT										0.00	
SERVICE TAX										0.00	
GST										3,653.56	

GST Details:

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	1,826.78	Total CGST	0.00	Total CGST	1,826.78
Total SGST	1,826.78	Total SGST	0.00	Total SGST	1,826.78
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total			0.00		3,653.56

G ADVANCE RECOVERY (-)

Uptodate Advance Amount:

Uptodate Advance Recovery:

Balance Amount:

H OTHERS (+)

0.00

I RETENTION (-)

0.00

J TOTAL AMOUNT

23,951.00

K T.D.S AMOUNT

304.00

J WCT TDS AMOUNT

0.00

L AMOUNT PAYABLE

23,647.00

Wo Total Amt

Total RAbill Amt

Total Ret Amt

20,297.00

0.00

Prepared By

Manager - Billing

GM- Operations

Manager - Accounts

President

Director