

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 3

Highrise

Name of Project : ESR PROJECT - INFRA & CIVIL

Name of Contractor : MD BABAR ALI - (ID- 12533)

Executed By : MD BABAR ALI - (ID- 12533)

Work Order No. : 55

Voucher No :

Date of Bill : 23/10/2020

Contractor Bill No: 01

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	NMR Mason	No	185.75	650.00	120,737.50		185.75	185.75	0.00	120,737.50	120,737.50
	SAC :										
2	NMR Helper	No	232.63	450.00	104,681.25		232.63	232.63	0.00	104,681.25	104,681.25
	SAC :										
3	RCC-M 25 L/C for RCC Footing Concrete work	CUM	44.39	350.00	15,536.50		44.39	44.39	0.00	15,536.50	15,536.50
	SAC :										
A TOTAL AMOUNT OF WORK DONE									0.00	240,955.25	240,955.25
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)											0.00
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)											0.00
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:839.73		Current Amount: 2409.00		Cumulative Amount: 3248.73							
Admin charges									2,409.00		

F	TAXES (+)					
	VAT					0.00
	SERVICE TAX					0.00
	GST					0.00
	GST Details:					
	Total GST For Provider		Total GST For Receiver		Total GST	
	Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
	Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
	Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
	Total				0.00	0.00
G	ADVANCE RECOVERY (-)					
	Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H	OTHERS (+)					0.00
I	RETENTION (-)					0.00
J	TOTAL AMOUNT					238,546.00
K	T.D.S AMOUNT					1,807.00
J	WCT TDS AMOUNT					0.00
L	AMOUNT PAYABLE					236,739.00
	Wo Total Amt	Total RAbill Amt	Total Ret Amt			
		324,930.00	0.00			
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director	