

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 4

Highrise

Name of Project : S&D OFFICE PERUNGUDI

Name of Contractor : SUDHA DHARMARAJN - (ID - 12607)

Executed By : SUDHA DHARMARAJN - (ID - 12607)

Work Order No. : 13

Voucher No :

Date of Bill : 27/11/2020

Contractor Bill No: 1

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	FLOORING L/C for power Trowel using for screed work SAC :	CUM	100.00	250.00	25,000.00		91.00	91.00	0.00	22,750.00	22,750.00
2	Overheads Helper SAC :	No	20.00	750.00	15,000.00		6.00	6.00	0.00	4,500.00	4,500.00
3	P&M Hiring Breaker SAC :	Day	10.00	1,500.00	15,000.00		5.00	5.00	0.00	7,500.00	7,500.00
A TOTAL AMOUNT OF WORK DONE									0.00	34,750.00	34,750.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+) 0.00											
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+) 0.00											
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:56.00 Current Amount: 695.00 Cumulative Amount: 751.00											
Admin Charges-1%									347.50		
Admin Charges									347.50		

F	TAXES (+)					
	VAT					0.00
	SERVICE TAX					0.00
	GST					0.00
	GST Details:					
	Total GST For Provider		Total GST For Receiver		Total GST	
	Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
	Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
	Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
	Total	0.00		0.00		0.00
G	ADVANCE RECOVERY (-)					
	Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H	OTHERS (+)					0.00
I	RETENTION (-)					0.00
J	TOTAL AMOUNT					34,403.00
K	T.D.S AMOUNT					261.00
J	WCT TDS AMOUNT					0.00
L	AMOUNT PAYABLE					34,142.00
	Wo Total Amt	Total RAbill Amt	Total Ret Amt			
		45,950.00	0.00			
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director	