

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 1

Highrise

Name of Project : ESR PROJECT - INFRA & CIVIL

Name of Contractor : KAVISILAMBARASI K - (12630)

Executed By : KAVISILAMBARASI K - (12630)

Work Order No. : 114

Voucher No :

Date of Bill : 25/11/2020

Contractor Bill No: 1

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Compound Wall 12mm Plastering 1:5 CM L/C For Plastering Work SAC :	Rmt	150.00	1,850.00	277,500.00		1.81	1.81	0.00	3,355.90	3,355.90
2	Compound Wall 200mm Solid Concrete block L/C For Block Work SAC :	Rmt	150.00	1,850.00	277,500.00		22.94	22.94	0.00	42,442.70	42,442.70
3	Compound Wall PCC Wall-M 7.5 Concrete L/C For Steel,Shuttering Concrete SAC :	Rmt	150.00	1,850.00	277,500.00		25.98	25.98	0.00	48,068.55	48,068.55
4	Compound Wall RCC Footing-M 20 Grade Concrete L/C For Footing Erection SAC :	Rmt	150.00	1,850.00	277,500.00		2.80	2.80	0.00	5,180.00	5,180.00
5	Compound Wall wall Helper SAC :	No	50.00	450.00	22,500.00		34.00	34.00	0.00	15,300.00	15,300.00
A TOTAL AMOUNT OF WORK DONE									0.00	114,347.15	114,347.15
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)										0.00	
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)										0.00	

D ADJUST CREDITS (-)					
E ADJUST DEBITS (-)					
Previous Amount:0.00		Current Amount: 2858.60		Cumulative Amount: 2858.60	
Admin & Consumables Charges				2,858.60	
F TAXES (+)					
VAT				0.00	
SERVICE TAX				0.00	
GST				0.00	
GST Details:					
Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
<hr/>		<hr/>		<hr/>	
Total	0.00		0.00		0.00
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)				0.00	
I RETENTION (-)				0.00	
J TOTAL AMOUNT				111,489.00	
K T.D.S AMOUNT				858.00	
J WCT TDS AMOUNT				0.00	
L AMOUNT PAYABLE				110,631.00	
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		114,347.00		0.00	
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director