

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 2

Highrise

Name of Project : ESR PROJECT - INFRA & CIVIL

Name of Contractor : VELAVAN S - (ID - 12584)

Executed By : VELAVAN S - (ID - 12584)

Work Order No. : 83

Voucher No :

Date of Bill : 10/12/2020

Contractor Bill No: 04

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	BUILDING NO 1 RMC - super structure Carpenter SAC :	No	20.00	900.00	18,000.00		3.00	3.00	0.00	2,700.00	2,700.00
2	BUILDING NO 1 RMC - super structure Helper SAC :	No	40.00	700.00	28,000.00		21.00	21.00	0.00	14,700.00	14,700.00
3	BUILDING NO 1 RMC - super structure Fixing & removing of scaffolding. SAC :	Sqm	389.60	32.80	12,778.88		389.60	389.60	0.00	12,778.88	12,778.88
4	Compound Wall wall L/C for Column Shuttering SAC :	Sqm	68.14	260.00	17,716.40		68.14	68.14	0.00	17,716.40	17,716.40
5	Compound Wall Work- Rmt Deshuttering SAC :	Sqm	139.70	53.80	7,515.91		139.70	139.70	0.00	7,515.91	7,515.91
A TOTAL AMOUNT OF WORK DONE									0.00	55,411.19	55,411.19
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)										0.00	
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)										0.00	

D	ADJUST CREDITS (-)					
E	ADJUST DEBITS (-)					
Previous Amount:4873.00		Current Amount:	1525.85	Cumulative Amount:	6398.85	
Admin & Consumables Charges					1,525.85	
F	TAXES (+)					
VAT					0.00	
SERVICE TAX					0.00	
GST					0.00	
GST Details:						
Total GST For Provider		Total GST For Receiver		Total GST		
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00	
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00	
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00	
Total				0.00		
G	ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:		
H	OTHERS (+)					0.00
I	RETENTION (-)					0.00
J	TOTAL AMOUNT					53,885.00
K	T.D.S AMOUNT					416.00
J	WCT TDS AMOUNT					0.00
L	AMOUNT PAYABLE					53,469.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt		
		299,061.00		0.00		
Prepared By						
Manager - Billing		GM- Operations		Manager - Accounts		
				President		
				Director		