

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 4

Highrise

Name of Project : S & D OFFICE PERUNGUDI

Name of Contractor : RR ASSOCIATES

Executed By : RR ASSOCIATES

Work Order No. : 37

Voucher No :

Date of Bill : 27/01/2021

Contractor Bill No: 2168

GSTIN No.: 33AFTPR6362QIZE

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Painting Supply and Applying Texture Painting SAC :	Sq.Ft	10,000.00	35.00	350,000.00	6,154.63	2,628.25	8,782.88	215,412.05	91,988.75	307,400.80
A TOTAL AMOUNT OF WORK DONE									215,412.05	91,988.75	307,400.80
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)										0.00	
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)										0.00	
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:35013.53		Current Amount: 919.89		Cumulative Amount 35933.42							
Admin Charges - 1%									919.89		
F TAXES (+)											
VAT										0.00	
SERVICE TAX										0.00	
GST										16,557.98	
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	8,278.99	Total CGST	0.00	Total CGST	8,278.99
Total SGST	8,278.99	Total SGST	0.00	Total SGST	8,278.99
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		16,557.98		0.00	
16,557.98					
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					
0.00					
I RETENTION (-)					
4,599.00					
J TOTAL AMOUNT					
103,028.00					
K T.D.S AMOUNT					
690.00					
J WCT TDS AMOUNT					
0.00					
L AMOUNT PAYABLE					
102,338.00					
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		307,401.00		4,599.00	
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director