

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 13

Highrise

Name of Project : BHEL - KKNPP

Name of Contractor : 7Hills Scientific Survey

Executed By : 7Hills Scientific Survey

Work Order No. : 14

Voucher No :

Date of Bill : 31/01/2021

Contractor Bill No: 7HILLS/2020-2021/INV-010

GSTIN No.: 33AABFZ9313J1Z0

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	SURVEY & TESTING SURVEY & TESTING HIRING SURVEY CHARGES SAC :	Day	0.94	60,000.00	56,130.00		0.94	0.94	0.00	56,130.00	56,130.00
A TOTAL AMOUNT OF WORK DONE									0.00	56,130.00	56,130.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)						0.00					
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)						0.00					
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:		Cumulative Amount:							
F TAXES (+)											
VAT						0.00					
SERVICE TAX						0.00					
GST						10,103.40					
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	5,051.70	Total CGST	0.00	Total CGST	5,051.70
Total SGST	5,051.70	Total SGST	0.00	Total SGST	5,051.70
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		10,103.40	0.00	10,103.40	
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					0.00
I RETENTION (-)					0.00
J TOTAL AMOUNT					66,233.00
K T.D.S AMOUNT					4,210.00
J WCT TDS AMOUNT					0.00
L AMOUNT PAYABLE					62,023.00
Wo Total Amt		Total RAbill Amt	Total Ret Amt		
		516,894.00	0.00		
Prepared By Manager - Billing GM- Operations Manager - Accounts President Director					