

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 8

Highrise

Name of Project : ESR PROJECT - INFRA & CIVIL

Name of Contractor : IIAJ ALI - (ID - 12618)

Executed By : IIAJ ALI - (ID - 12618)

Work Order No. : 78

Voucher No :

Date of Bill : 22/02/2021

Contractor Bill No: 07

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	BT Road GSB Laying L/C for Kerb Stone Laying SAC :	Rmt	20.00	200.00	4,000.00		17.00	17.00	0.00	3,400.00	3,400.00
2	Compound Wall 12mm Plastering 1:5 CM Decorative Compound wall plastering work SAC :	Sqm	80.00	170.00	13,600.00		78.60	78.60	0.00	13,362.00	13,362.00
3	Compound Wall wall Helper SAC :	No	50.00	450.00	22,500.00	39.50	10.50	50.00	17,775.00	4,725.00	22,500.00
4	Compound Wall Work- Rmt Mason SAC :	No	50.00	650.00	32,500.00	32.31	17.00	49.31	20,998.25	11,050.00	32,048.25
5	Compound Wall Work- Rmt Pergola Plastering Work SAC :	Sqm	51.00	220.00	11,220.00		49.68	49.68	0.00	10,929.60	10,929.60
6	Quarry Dust Filling Helper SAC :	No	20.00	450.00	9,000.00		6.50	6.50	0.00	2,925.00	2,925.00
A TOTAL AMOUNT OF WORK DONE									38,773.25	46,391.60	85,164.85

B	ADJUST FOR BASIC MATERIAL RATE VARIATION (+)								0.00
C	ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)								0.00
D	ADJUST CREDITS (-)								
E	ADJUST DEBITS (-)								
	Previous Amount:6845.08	Current Amount:	1275.66	Cumulative Amount:	8120.74				
	Admin, Retention & Consumables Charges							1,275.66	
F	TAXES (+)								
	VAT								0.00
	SERVICE TAX								0.00
	GST								0.00
	GST Details:								
	Total GST For Provider		Total GST For Receiver		Total GST				
	Total CGST	0.00	Total CGST	0.00	Total CGST	0.00			
	Total SGST	0.00	Total SGST	0.00	Total SGST	0.00			
	Total IGST	0.00	Total IGST	0.00	Total IGST	0.00			
	Total	0.00		0.00		0.00			
G	ADVANCE RECOVERY (-)								
	Uptodate Advance Amount:	Uptodate Advance Recovery:		Balance Amount:					
H	OTHERS (+)								0.00
I	RETENTION (-)								0.00
J	TOTAL AMOUNT								45,116.00
K	T.D.S AMOUNT								348.00
J	WCT TDS AMOUNT								0.00
L	AMOUNT PAYABLE								44,768.00

Wo Total Amt	Total RAbill Amt	Total Ret Amt
	345,907.00	0.00

Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director
--------------------	--------------------------	-----------------------	---------------------------	------------------	-----------------