

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 17

Highrise

Name of Project : S & D OFFICE PERUNGUDI

Name of Contractor : DEVENDRAN V - (ID - 12609)

Executed By : DEVENDRAN V - (ID - 12609)

Work Order No. : 20

Voucher No :

Date of Bill : 18/02/2021

Contractor Bill No: 2209

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Plumbing Materials Helper SAC :	No	50.00	800.00	40,000.00	21.00	4.00	25.00	16,800.00	3,200.00	20,000.00
2	Plumbing Materials 160mm dia PVC pipe SAC :	Rmt	10.00	150.00	1,500.00		9.00	9.00	0.00	1,350.00	1,350.00
3	Plumbing Materials 110 mm dia pvc pipe SAC :	Rmt	50.00	150.00	7,500.00		18.00	18.00	0.00	2,700.00	2,700.00
4	Plumbing Materials 25 mm dia upvc pipe SAC :	Rmt	30.00	50.00	1,500.00		30.00	30.00	0.00	1,500.00	1,500.00
5	Plumbing Materials Washbasin Fixing SAC :	No	30.00	250.00	7,500.00		16.00	16.00	0.00	4,000.00	4,000.00
A TOTAL AMOUNT OF WORK DONE									16,800.00	12,750.00	29,550.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)										0.00	
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)										0.00	
D ADJUST CREDITS (-)											

E	ADJUST DEBITS (-)					
Previous Amount: 1851.09		Current Amount: 127.50	Cumulative Amount 1978.59			
Admin Charges					127.50	
F	TAXES (+)					
VAT					0.00	
SERVICE TAX					0.00	
GST					0.00	
GST Details:						
Total GST For Provider		Total GST For Receiver		Total GST		
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00	
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00	
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00	
Total				0.00		
G	ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:		
H	OTHERS (+)					0.00
I	RETENTION (-)					0.00
J	TOTAL AMOUNT					12,623.00
K	T.D.S AMOUNT					96.00
J	WCT TDS AMOUNT					0.00
L	AMOUNT PAYABLE					12,527.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt		
		272,537.00		0.00		
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director	