

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 1

Highrise

Name of Project : TVS PROJECT

Name of Contractor : PETROCOAT SPECIALITY CHEMICALS PVT LTD - (ID - 126: **Executed By** : PETROCOAT SPECIALITY CHEMICALS PVT LTD - (ID - 12626)

Work Order No. : 72 **Voucher No** :

Date of Bill : 02/03/2021 **Contractor Bill No:** 220

GSTIN No.: 33AAICP4226C1ZU

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	NT ITEM Epoxy Corrosion resistant coating SAC :	Sq.Ft	1,000.00	50.00	50,000.00		617.00	617.00	0.00	30,850.00	30,850.00
A TOTAL AMOUNT OF WORK DONE									0.00	30,850.00	30,850.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)											0.00
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)											0.00
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:			Current Amount:			Cumulative Amount:					
F TAXES (+)											
VAT										0.00	
SERVICE TAX										0.00	
GST										5,553.00	
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	2,776.50	Total CGST	0.00	Total CGST	2,776.50
Total SGST	2,776.50	Total SGST	0.00	Total SGST	2,776.50
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		5,553.00		0.00	
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					0.00
I RETENTION (-)					0.00
J TOTAL AMOUNT					36,403.00
K T.D.S AMOUNT					463.00
J WCT TDS AMOUNT					0.00
L AMOUNT PAYABLE					35,940.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		30,850.00		0.00	
Prepared By					
Manager - Billing		GM- Operations		Manager - Accounts	
				President	
				Director	