

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 1

Highrise

Name of Project : ESR PROJECT - INFRA & CIVIL

Name of Contractor : VISHWA ENTERPRISES - (ID - 12759)

Executed By : VISHWA ENTERPRISES - (ID - 12759)

Work Order No. : 96

Voucher No :

Date of Bill : 24/03/2021

Contractor Bill No:

GSTIN No.: 33AOTPH3043M1ZP

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Compound Wall wall L/C for Granite Fixing SAC :	Sq.Ft	777.00	120.00	93,240.00		750.80	750.80	0.00	90,095.52	90,095.52
2	Compound Wall wall L/C for Fixing edge 40mm Double Piece SAC :	No	137.00	175.00	23,975.00		101.35	101.35	0.00	17,735.38	17,735.38
A TOTAL AMOUNT OF WORK DONE									0.00	107,830.90	107,830.90
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)										0.00	
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)										0.00	
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:			Cumulative Amount:						
F TAXES (+)											
VAT										0.00	
SERVICE TAX										0.00	
GST										19,409.56	

GST Details:

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	9,704.78	Total CGST	0.00	Total CGST	9,704.78
Total SGST	9,704.78	Total SGST	0.00	Total SGST	9,704.78
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total			0.00		19,409.56

G ADVANCE RECOVERY (-)

Uptodate Advance Amount:

Uptodate Advance Recovery:

Balance Amount:

H OTHERS (+)

1,078.31

I RETENTION (-)

0.00

J TOTAL AMOUNT

126,162.00

K T.D.S AMOUNT

1,617.00

J WCT TDS AMOUNT

0.00

L AMOUNT PAYABLE

124,545.00

Wo Total Amt

Total RAbill Amt

Total Ret Amt

107,831.00

0.00

Prepared By

Manager - Billing

GM- Operations

Manager - Accounts

President

Director