

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 2

Highrise

Name of Project : BHEL - KKNPP

Name of Contractor : SANKARAI AH N - (ID - 12864)

Executed By : SANKARAI AH N - (ID - 12864)

Work Order No. : 28

Voucher No :

Date of Bill : 28/01/2021

Contractor Bill No:

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Brick work in CM 1:6 L/C for Plastering inner pointing SAC :	Sqm	299.21	150.00	44,881.50	245.14	52.25	297.39	36,771.00	7,837.50	44,608.50
2	NMR LABOUR NMR L/C for skilled Laour SAC :	No	10.00	950.00	9,500.00	2.00	8.00	10.00	1,900.00	7,600.00	9,500.00
3	NMR LABOUR NMR L/C for unskilled Labour SAC :	No	10.00	700.00	7,000.00	4.00	6.00	10.00	2,800.00	4,200.00	7,000.00
4	NMR LABOUR NMR L/C for skilled Laour SAC :	No	80.00	950.00	76,000.00		16.00	16.00	0.00	15,200.00	15,200.00
5	NMR LABOUR NMR L/C for unskilled Labour SAC :	No	100.00	700.00	70,000.00		22.00	22.00	0.00	15,400.00	15,400.00
A TOTAL AMOUNT OF WORK DONE									41,471.00	50,237.50	91,708.50
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)										0.00	
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)										0.00	
D ADJUST CREDITS (-)											

E ADJUST DEBITS (-)					
Previous Amount:914.16		Current Amount:	0.00	Cumulative Amount:	914.16
F TAXES (+)					
VAT					0.00
SERVICE TAX					0.00
GST					0.00
GST Details:					
Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total	0.00		0.00		0.00
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					0.00
I RETENTION (-)					0.00
J TOTAL AMOUNT					50,238.00
K T.D.S AMOUNT					377.00
J WCT TDS AMOUNT					0.00
L AMOUNT PAYABLE					49,861.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		141,659.00		0.00	
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director