

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 19

Highrise

Name of Project : S & D OFFICE PERUNGUDI

Name of Contractor : KAMATCHI - (ID - 12588)

Executed By : KAMATCHI - (ID - 12588)

Work Order No. : 17

Voucher No :

Date of Bill : 08/04/2021

Contractor Bill No: 2287

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	EARTHWORK Earthwork excavation L/C for Earthwork Excavation SAC :	CUM	80.00	220.00	17,600.00		63.18	63.18	0.00	13,899.60	13,899.60
2	EARTHWORK Flooring, Plinth beam and foundation below L/C FOR DUST FILLING SAC :	CUM	10.00	150.00	1,500.00		5.59	5.59	0.00	838.50	838.50
3	Misc.Work Helper SAC :	Dz 12nos)	20.00	850.00	17,000.00		8.00	8.00	0.00	6,800.00	6,800.00
4	Overheads Helper SAC :	Dz 12nos)	30.00	850.00	25,500.00	18.00	3.00	21.00	15,300.00	2,550.00	17,850.00
5	Overheads Female Coolie SAC :	No	30.00	650.00	19,500.00	13.00	10.00	23.00	8,450.00	6,500.00	14,950.00
6	Overheads Female Coolie SAC :	No	20.00	650.00	13,000.00		1.00	1.00	0.00	650.00	650.00
A TOTAL AMOUNT OF WORK DONE									23,750.00	31,238.10	54,988.10

B	ADJUST FOR BASIC MATERIAL RATE VARIATION (+)								0.00
C	ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)								0.00
D	ADJUST CREDITS (-)								
E	ADJUST DEBITS (-)								
	Previous Amount:9995.40	Current Amount:	312.38	Cumulative Amount	10307.78				
	Admin Charges							312.38	
F	TAXES (+)								
	VAT								0.00
	SERVICE TAX								0.00
	GST								0.00
	GST Details:								
	Total GST For Provider			Total GST For Receiver				Total GST	
	Total CGST	0.00		Total CGST	0.00			Total CGST	0.00
	Total SGST	0.00		Total SGST	0.00			Total SGST	0.00
	Total IGST	0.00		Total IGST	0.00			Total IGST	0.00
	Total	0.00			0.00				0.00
G	ADVANCE RECOVERY (-)								
	Uptodate Advance Amount:	Uptodate Advance Recovery:		Balance Amount:					
H	OTHERS (+)								0.00
I	RETENTION (-)								0.00
J	TOTAL AMOUNT								30,926.00
K	T.D.S AMOUNT								234.00
J	WCT TDS AMOUNT								0.00
L	AMOUNT PAYABLE								30,692.00

Wo Total Amt	Total RABill Amt	Total Ret Amt
	377,707.00	0.00

Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director
--------------------	--------------------------	-----------------------	---------------------------	------------------	-----------------