

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 19

Highrise

Name of Project : S & D OFFICE PERUNGUDI

Name of Contractor : SK Earth movers (mohan das.s) - ID 12573

Executed By : SK Earth movers (mohan das.s) - ID 12573

Work Order No. : 26

Voucher No :

Date of Bill : 14/04/2021

Contractor Bill No: 2293

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	EARTHWORK Earthwork excavation Hiring Of Jcb SAC :	Hour	30.00	700.00	21,000.00	19.30	8.80	28.10	13,510.00	6,160.00	19,670.00
2	P&M Operator Bata For Jcb SAC :	Day	5.00	400.00	2,000.00		1.00	1.00	0.00	400.00	400.00
A TOTAL AMOUNT OF WORK DONE									13,510.00	6,560.00	20,070.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)										0.00	
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)										0.00	
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:953.35		Current Amount: 65.60		Cumulative Amount		1018.95					
Admin Charges									65.60		
F TAXES (+)											
VAT										0.00	
SERVICE TAX										0.00	
GST										0.00	

GST Details:					
Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		0.00	0.00	0.00	
G	ADVANCE RECOVERY (-)				
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H	OTHERS (+)				0.00
I	RETENTION (-)				0.00
J	TOTAL AMOUNT				6,494.00
K	T.D.S AMOUNT				98.00
J	WCT TDS AMOUNT				0.00
L	AMOUNT PAYABLE				6,396.00
Wo Total Amt		Total RAbill Amt	Total Ret Amt		
		133,500.00	0.00		
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director