

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 4

Highrise

Name of Project : BHEL - KKNPP

Name of Contractor : VELAVAN SECURITY SERVICES - (ID - 13153)

Executed By : VELAVAN SECURITY SERVICES - (ID - 13153)

Work Order No. : 34

Voucher No :

Date of Bill : 03/05/2021

Contractor Bill No: 004

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	MISCELLANEOUS Miscellaneous SECURITY SERVICES SAC :	Month	4.00	18,000.00	72,000.00	2.90	1.00	3.90	52,257.60	18,000.00	70,257.60
A TOTAL AMOUNT OF WORK DONE									52,257.60	18,000.00	70,257.60
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+) 0.00											
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+) 0.00											
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:342.50 Current Amount: 0.00 Cumulative Amount: 342.50											
F TAXES (+)											
VAT 0.00											
SERVICE TAX 0.00											
GST 0.00											
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		0.00		0.00	
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					0.00
I RETENTION (-)					0.00
J TOTAL AMOUNT					18,000.00
K T.D.S AMOUNT					135.00
J WCT TDS AMOUNT					0.00
L AMOUNT PAYABLE					17,865.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		70,258.00		0.00	
Prepared By					
Manager - Billing		GM- Operations		Manager - Accounts	
				President	
				Director	