

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 1

Highrise

Name of Project : BHEL - KKNPP

Name of Contractor : PRIME ELECTRICS & MACHINERY SERVICES (ID - 13112)

Executed By : PRIME ELECTRICS & MACHINERY SERVICES (ID - 13112)

Work Order No. : 27

Voucher No :

Date of Bill : 24/06/2021

Contractor Bill No: 065

GSTIN No.: 33AKMPS5084L1ZI

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Supplying and fixing of gate Window Fabrication and Installation SAC :	No	12.00	1,100.00	13,200.00		12.00	12.00	0.00	13,200.00	13,200.00
A TOTAL AMOUNT OF WORK DONE									0.00	13,200.00	13,200.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)						0.00					
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)						0.00					
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:		Cumulative Amount:							
F TAXES (+)											
VAT						0.00					
SERVICE TAX						0.00					
GST						2,376.00					
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	1,188.00	Total CGST	0.00	Total CGST	1,188.00
Total SGST	1,188.00	Total SGST	0.00	Total SGST	1,188.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		2,376.00		0.00	
2,376.00					
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					
0.00					
I RETENTION (-)					
0.00					
J TOTAL AMOUNT					
15,576.00					
K T.D.S AMOUNT					
99.00					
J WCT TDS AMOUNT					
0.00					
L AMOUNT PAYABLE					
15,477.00					
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		13,200.00		0.00	
Prepared By					
Manager - Billing		GM- Operations		Manager - Accounts	
				President	
				Director	