

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 2

Highrise

Name of Project : BHEL - KKNPP

Name of Contractor : WIN BUILDERS- (ID-12477)

Executed By : WIN BUILDERS- (ID-12477)

Work Order No. : 37

Voucher No :

Date of Bill : 29/04/2021

Contractor Bill No: 08

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Earthwork Hiring of Roller SAC :	Day	72.00	5,500.00	396,000.00		7.00	7.00	0.00	38,500.00	38,500.00
			02.04.21 to 30.04.21								
2	Earthwork Hire charges for JCB SAC :	Day	45.00	3,500.00	157,500.00		15.00	15.00	0.00	52,500.00	52,500.00
3	Earthwork Operator Bata SAC :	No	65.00	500.00	32,500.00		22.00	22.00	0.00	11,000.00	11,000.00
A TOTAL AMOUNT OF WORK DONE									0.00	102,000.00	102,000.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)						0.00					
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)						0.00					
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:			Cumulative Amount:						

F	TAXES (+)				
	VAT				0.00
	SERVICE TAX				0.00
	GST				18,360.00
	GST Details:				
	Total GST For Provider		Total GST For Receiver		Total GST
	Total CGST	9,180.00	Total CGST	0.00	Total CGST 9,180.00
	Total SGST	9,180.00	Total SGST	0.00	Total SGST 9,180.00
	Total IGST	0.00	Total IGST	0.00	Total IGST 0.00
	Total	18,360.00		0.00	18,360.00
G	ADVANCE RECOVERY (-)				
	Uptodate Advance Amount:	Uptodate Advance Recovery:	Balance Amount:		
H	OTHERS (+)				
	0.00				
I	RETENTION (-)				
	0.00				
J	TOTAL AMOUNT				
	120,360.00				
K	T.D.S AMOUNT				
	1,530.00				
J	WCT TDS AMOUNT				
	0.00				
L	AMOUNT PAYABLE				
	Wo Total Amt	Total RAbill Amt	Total Ret Amt	118,830.00	
		240,500.00	0.00		
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director