

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 3

Highrise

Name of Project : BHEL - KKNPP

Name of Contractor : Godwin Jesudhasan W - (ID - 13140)

Executed By : Godwin Jesudhasan W - (ID - 13140)

Work Order No. : 42

Voucher No :

Date of Bill : 25/06/2021

Contractor Bill No: 009

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Brick work in CM 1:6 L/C for Brickwork (CM 1:6) & curing SAC :	CUM	83.22	750.00	62,415.00	36.71	8.41	45.12	27,532.50	6,307.50	33,840.00
2	Concrete Sleeper Plastering Work SAC :	Sqm	1,500.00	150.00	225,000.00	466.62	29.22	495.84	69,993.00	4,383.00	74,376.00
3	Concrete Sleeper Leveling SAC :	Sqm	500.00	30.00	15,000.00		38.00	38.00	0.00	1,140.00	1,140.00
			20.06.21 to 25.06.21	06.21							
4	Concrete Sleeper PCC SAC :	CUM	100.00	750.00	75,000.00	77.00	5.00	82.00	57,750.00	3,750.00	61,500.00
			20.06.21 to 25.06.21	06.21							
5	Earthwork L/C for skilled Laour SAC :	No	100.00	1,100.00	110,000.00	19.00	5.00	24.00	20,900.00	5,500.00	26,400.00
6	Earthwork L/C for unskilled Labour SAC :	No	400.00	650.00	260,000.00	40.00	4.00	44.00	26,000.00	2,600.00	28,600.00
A TOTAL AMOUNT OF WORK DONE									202,175.50	23,680.50	225,856.00

Wo Total Amt	Total RAbill Amt	Total Ret Amt
	246,389.00	0.00

Prepared By

Manager - Billing

GM- Operations

Manager - Accounts

President

Director