

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 10

Highrise

Name of Project : ESR PROJECT - INFRA & CIVIL

Name of Contractor : MUKESH V - (ID - 12723)

Executed By : MUKESH V - (ID - 12723)

Work Order No. : 176

Voucher No :

Date of Bill : 05/08/2021

Contractor Bill No: 3043

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Low Level Pipe Rack Structural steel Fabrication&Erection of low level pipe rack SAC :	Kgs	5,000.00 30.07.21 TO 05.08.21	28.00	140,000.00	2,764.00	1,361.00	4,125.00	77,392.00	38,108.00	115,500.00
A TOTAL AMOUNT OF WORK DONE									77,392.00	38,108.00	115,500.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+) 0.00											
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+) 0.00											
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount: Current Amount: Cumulative Amount:											
F TAXES (+)											
VAT 0.00											
SERVICE TAX 0.00											
GST 0.00											
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		0.00		0.00	
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					381.00
I RETENTION (-)					0.00
J TOTAL AMOUNT					37,727.00
K T.D.S AMOUNT					286.00
J WCT TDS AMOUNT					0.00
L AMOUNT PAYABLE					37,441.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		432,334.00		0.00	
Prepared By Manager - Billing GM- Operations Manager - Accounts President Director					